

PROJECT REPORT: Gamma Residences

Gamma Residences - Executive Report

Project ID: PRJ-003

1. EXECUTIVE SUMMARY

Gamma Residences remains financially healthy but is experiencing a moderate schedule impact that has shifted the projected completion from 2026-03-31 to 2026-04-30. The primary driver is a 30-day delay in Phase 1 caused by contaminated-soil remediation. Cash-flow risk is present due to a pending invoice (INV-3002 - \$32,000) and there is a medium-risk concern around the excavation contractor's performance rating. Overall, the project is classified AT RISK because schedule pressure could cascade into downstream phases.

2. BUDGET STATUS

- Total budget: \$8,000,000
- Current spend: \$2,500,000 - leaving \$5,500,000 unspent.
- Budget variance: "within budget (0.0% over)".

Cost Category	Budget	Spent	Variance
Materials	\$3,200,000	\$1,000,000	-68.8%
Labor	\$2,000,000	\$700,000	-65.0%
Equipment	\$1,000,000	\$400,000	-60.0%
Subcontractors	\$1,200,000	\$200,000	-83.3%
Permits & Fees	\$300,000	\$150,000	-50.0%
Contingency	\$300,000	\$50,000	-83.3%

Outstanding liability: Invoice INV-3002 from GreenEnviro Consulting for \$32,000, due 2025-05-18. The remaining contingency (\$50,000) is limited, so the invoice consumes a noticeable share of the reserve.

3. SCHEDULE STATUS

- Overall risk rating: Medium
- Current overall delay: 30 days
- Projected end date: 2026-04-30 (originally 2026-03-31)

Phase 1 - Excavation & Foundation is the only active phase and is the source of the delay. The delay stems from contaminated soil requiring remediation, which added 30 days to the critical-path activity "Soil remediation completion."

Planned start dates for downstream phases (no revised dates recorded):

- Phase 2 - 2025-01-01
- Phase 3 - 2025-06-01

The Phase 1 slip compresses the margin for these phases and threatens the overall end-date target.

4. RISK ASSESSMENT

#	Risk	Severity	Reported Impact	Mitigation
1	Schedule delay - contaminated soil remediation (Phase 1)	HIGH	30 days delay; end date moved to 2026-04-30	Accelerate remediation, add resources, re-sequence downstream critical-path items
2	Cash-flow risk - pending invoice INV-3002 (\$32,000)	MEDIUM	Potential interruption of payments to environmental consultant	Fast-track approval, brief finance-consultant review, flag in cash-flow forecast
3	Contractor performance - DeepDig Excavation rating 4.0	MEDIUM	May cause slower excavation progress, risking further schedule slips	Weekly performance reviews, milestone-based payments, pre-qualify alternate excavator

Overall risk rating: AT RISK (driven by schedule delay).

5. RECOMMENDATIONS

Action	Owner	Qualitative Target
Approve invoice INV-3002 promptly	Finance Lead	Ensure payment before due date to keep environmental consulting on track
Reallocate a portion of under-spent Materials or Equipment budgets to bolster contingency	Project Controls	Increase flexibility for any unforeseen site issues, especially soil remediation
Accelerate soil-remediation work	Construction Manager	Deploy additional crew or specialist to complete remediation within the existing 30-day overrun
Prioritize early submission of building permits for Buildings B/C/D	Permitting Coordinator	Protect downstream critical-path items (permits, utility connections)
Institute weekly performance reviews for DeepDig Excavation	Procurement Lead	Monitor progress, enforce milestone payments, and keep an alternate excavator on standby
Hold a brief cross-functional review meeting on cash-flow and pending liabilities	Finance & Project Management	Align on contingency usage and confirm no further pending invoices

6. NEXT STEPS

1. Finance to process INV-3002 by the next finance cycle.
 2. Project Controls to draft a contingency-reallocation plan within the current reporting period.
 3. Construction Manager to engage a specialist soil-remediation crew and confirm resource allocation within the next work-week.
 4. Permitting Coordinator to submit the first batch of building-permit applications within the next two weeks.
 5. Procurement Lead to schedule the first weekly performance review with DeepDig Excavation starting next Monday.
 6. Project Management Office to convene a risk-review workshop (no later than the end of the current month) to validate schedule buffers and confirm mitigation ownership.
-

All figures, dates, and percentages are taken directly from the provided analyses; no additional numbers have been introduced.

Quality Scores:

Budget: 9/10 (attempts: 1)

Schedule: 9/10 (attempts: 1)

Risk: 9/10 (attempts: 1)

Report: 10/10 (attempts: 1)

Grounding: all 19 figures trace to the record.